



Caldwell ISD 2018 Bond Program



Board Report October 25, 2021

- **Pre-K Close-out**
 - Contracted cost---\$12,578,387
 - Actual cost---\$12,539,716
 - Under budget---\$38,671
- **Ag Renovation Project**
 - Ag mechanical shop has been turned over to Mr. Hancock.
 - Items remaining for project completion.
 - One welding booth light needs to be replaced.
 - Installation of a ground rod for large table cutter---Will be installed after table is moved over.
 - Completion of canopy.
 - Grades on canopy did not meet Parkhill's specs---Concrete crew was on site this morning to remove rebar, regrade, and resubmit for approval.
 - Steel submittal has been approved.
- **Baseball/Softball Turf Project**
 - Demo of fencing has begun at both fields.
 - Excavation for turf has begun at both fields.
 - Completion date---February 1, 2022.