



Caldwell ISD 2018 Bond Program



Board Report December 13, 2021

- **Ag Renovation Project**

- Ag Renovation Project is complete with the exception of the canopy and installation of the new compressor.
- Plumber tentatively scheduled to be on site Thursday to install compressor.
- Concrete has been placed for canopy pad and sidewalks.
- Steel is tentatively scheduled to arrive the end of this week.
- Once steel is on site, completion of the work should take approximately a week to 10 days.

- **Baseball/Softball Turf Project**

- **Softball**

- Field has been brought up to grade.
- Drain lines are complete.
- Installation of nailer board around perimeter is complete.
- Installation of fencing is on-going.
- Placement of under layer is complete.
- Backfilling with base is complete.
- Softball is ready for turf---Turf crew is tentatively scheduled to be on site next Monday---Install takes approximately 10-15 days.
- Completion date---February 1, 2022.

- **Baseball**

- Baseball field has been brought to grade.
- Concrete for backstop and curb around perimeter of field has been placed.
- Currently installing drain lines.
- Will begin installation of nailer board around perimeter of field this week.
- Installation of fence posts and fencing is on-going.
- Should begin installation of under layer and backfilling with base within the next week.
- Completion date---February 1, 2022.

- **Tennis Courts**

- Contract terms are under review.
- Pre-construction meeting scheduled for January 4th.
- Completion date---to be determined once we have a delivery date for lighting and bleachers.